INSTITUTIONAL DEVELOPMENT & INNOVATION GRANTS

COMMISSION ON HIGHER EDUCATION
Office of Planning, Research, and Knowledge Management
Institutional Development and Innovation Grant

SEMESTRAL PROGRESS REPORT

Date Accomplished: December 9, 2022

Report for the Period: July 2022 to December 2022

Project ID:	H2021-6
Lead HEI:	Partido State University
Project Title:	Establishment of Bioassay and Potential Drug Screening Research Laboratory: A Research Laboratory Dedicated for Natural Products Research and Potential Drug Discovery
Grant Priority Area:	Science, Technology and Engineering
Project Cost	4,000,000.00
Project Start Date:	7-Apr-2022
Project End Date:	6-Apr-2024
SUC President:	Raul G. Bradecina, PhD
Email Address:	op@parsu.edu.ph
Project Leader:	Engr. Kier P. Gasga
Contact No.:	0950 641 3783

Email Address: kier.gasga@parsu.edu.ph

Part I. DETAILED REPORT ON ACTIVITIES CONDUCTED

Kindly reflect all the activities conducted for the period covered in relation to the implementation of the project. Please observe the order of the activities to be indicated (from earliest to the most recent). Please be objective in reporting the accomplishments and observe conciseness in your report.

Objectives (based on proposal)	Activities and Deliverables (per Objective)	Status of Implementation	Date of Implementation	Key Milestones Reached	Challenges Encountered	Interventions
Establish a research laboratory focusing primarily on natural products, potential drug discovery, and its applications.	Preparation and submission of project procurement management plan (PPMP) and purchase request PR)	Completed	April 20, 2022	Prepared and duly signed PPMP and PR forwarded to the university's Procurement Office and Bid and Awards Committee for scheduling of Pre-Bid Conference.	None	None required
	Conduct of Pre-Bid Conference to potential bidders and/or suppliers.	Completed	June 2, 2022	Conducted conference to potential bidders and suppliers. Answered and clarified queries relative to the equipment to be purchased.	None	None required
	Awarding of contract to most qualified supplier with the	Completed	June 16, 2022	Awarded a sole supplier to supply all the	None	None required

	lowest bid.			equipment as indicated in the line-item budget.		
	Receipt and physical inventory of acquired equipment; inclusive of training on equipment use and maintenance.	Completed	November 7-11, 2022 (5 days)	Received and inspected all equipment as indicated in the project's line-item budget which is precursor to the establishment of Bioassay and Potential Drug Screening Research Laboratory.	None	None required
	Preparation and retrofitting of laboratory space.	Pending				
	Inauguration of Bioassay and Potential Drug Screening Research Laboratory.	Pending				
Develop a natural products laboratory manual utilizing equipment and reagents procured.	Development of natural products laboratory manual for the use of students.	Pending				
	Sending of laboratory manual for internal and external evaluators for review.	Pending				
	Pilot testing of laboratory manual vis-à-vis use of	Pending				

	laboratory equipment and reagents by students.					

Part II. PROCUREMENT OF IDENTIFIED LIBs IN THE WORK AND FINANCIAL PLAN

Kindly reflect the progress in the procurement process of all the identified line-items in the approved financial plan.

No.	Line Item Budget (LIB)	Current Status in the Procurement Process*	Approved Amount in the WFP	Actual Cost	Balance	Actions Taken	Further Actions Required
1	UV-Vis Spectrophotometer	Payment Process	900,000.00	756,000.00	144,000.00	Equipment received from the supplier. Currently housed in a temporary room whilst retrofitting of laboratory space is still on-process.	Transfer to designated laboratory.
2	Microplate Reader	Payment Process	800,000.00	800,000.00	0.00	Equipment received from the supplier. Currently housed in a temporary room whilst retrofitting of laboratory space is still on-process.	Transfer to designated laboratory.
3	Rotary Evaporator	Payment Process	350,000.00	330,000.00	20,000.00	Equipment received from the supplier. Currently housed in a temporary room whilst retrofitting of laboratory space is still on-process.	Transfer to designated laboratory.
4	Analytical Balance (2	Payment Process	110,000.00	110,000.00	0.00	Equipment received from	Transfer to designated

	units)					the supplier. Currently housed in a temporary room whilst retrofitting of laboratory space is still on-process.	laboratory.
5	Hot Plate with Magnetic Stirrer (2 units)	Payment Process	110,000.00	98,000.00	12,000.00	Equipment received from the supplier. Currently housed in a temporary room whilst retrofitting of laboratory space is still on-process.	Transfer to designated laboratory.
6	Centrifuge	Payment Process	150,000.00	150,000.00	0.00	Equipment received from the supplier. Currently housed in a temporary room whilst retrofitting of laboratory space is still on-process.	Transfer to designated laboratory.
7	Refrigerated Centrifuge	Payment Process	300,000.00	300,000.00	0.00	Equipment received from the supplier. Currently housed in a temporary room whilst retrofitting of laboratory space is still on-process.	Transfer to designated laboratory.
8	Shaker Incubator	Payment Process	100,000.00	100,000.00	0.00	Equipment received from the supplier. Currently housed in a temporary room whilst retrofitting of laboratory space is still on-process.	Transfer to designated laboratory.

9	Oven Dryer	Payment Process	200,000.00	170,000.00	30,000.00	Equipment received from the supplier. Currently housed in a temporary room whilst retrofitting of laboratory space is still on-process.	Transfer to designated laboratory.
10	Laminar Hood/Biosafety Cabinet Level II	Payment Process	400,000.00	400,000.00	0.00	Equipment received from the supplier. Currently housed in a temporary room whilst retrofitting of laboratory space is still on-process.	Transfer to designated laboratory.
11	Top Loading Autoclave	Payment Process	400,000.00	400,000.00	0.00	Equipment received from the supplier. Currently housed in a temporary room whilst retrofitting of laboratory space is still on-process.	Transfer to designated laboratory.
				Remaining Balance (**Savings from Procurement**)	206,000.00	A special request for realignment of the budget to utilize the savings for the procurement of additional equipment shall be submitted to the grant secretariat.	Requirements for the special request are being collected by the project leader for submission. Currently, a proposal is submitted to the relevant committee/council for submission to and endorsement of the university's board of

			regent.

*Kindly use the following to report the **Status**: (1) **Preparation of Purchase Request** | (2) **Pre-bidding Conference** | (3) **Posting and Submission of the Bids** | (4) **Opening of the Bids** | (5) **Post Qualification/ Evaluation** | (6) **Notice of Award** | (7) **Delivery of Goods** | (8) **Payment Process**

Part III. CHALLENGES AND RECOMMENDATIONS

Briefly and concisely explain the challenges encountered by the project team in the implementation of the project, as well as the solutions and recommendations proposed by the project team.

1. What problems and challenges did your team encounter and hindered you in attaining the project objectives? None.
2. What interventions or solutions were done to overcome these challenges? None.
3. What challenges were not resolved? How might these challenges affect you in attaining your objectives? None.
4. What solutions and recommendations do you propose? None.

Prepared by:

ENGR. KIER P. GASGA
Project Leader
December 9, 2022

Approved by:

RAUL G. BRADECINA, PhD
SUC President
December 9, 2022